



**DEPARTMENT OF PARKS AND RECREATION  
DIVISION OF BOATING AND WATERWAYS  
PROJECT COMPLETION SUMMARY  
REPORT DATE: MARCH 25, 2020**

**Project Summary:**

The Division of Boating and Waterways provided \$364,562.00 in Grant funding for the Antioch Marina Harbor Boat Launching Facility located on the southern shoreline of the San Joaquin River in Contra Costa County. Improvements added a pre-fabricated three-unit ADA compliant restroom structure and an ADA compliant concrete pathway connecting the existing accessible sidewalk from the parking area to the restroom. Installation of the restroom structure completes the remaining component from the original 2004 Antioch Marina BLF project. Due to increased costs the restroom was removed from the original project. These improvements will increase access and provide safety and enjoyment to boaters for the next 20 years.



Restroom and Parking Area



ADA Parking Stalls

**Project Details:**

Project

Antioch Marina BLF (1101)  
Agreement C4126024

Receiving Agency

City of Antioch, Department  
of Public Works

Location

5 Marina Plaza,  
Antioch, CA 94509  
Contra Costa County

Funding Source

FY12/13, Harbors and Watercraft  
Revolving Fund

Grant Award

\$400,000

Total Project Cost

\$480,562

Grant Reimbursement

\$364,562

Project Metrics

	Original	Improved
Launch Lanes	4	0
Parking	105	0
Annual User Days	20,650	29,750
Annual Launches	7,000	8,500

Legislative Districts

Senate – District #7  
Assembly – District #11

Project Completion Date

April 13, 2020

## PROJECT COMPLETION SUMMARY CONTINUED



3 Unit ADA Compliant Restroom



Handwashing Station

Funding from the Harbors and Watercraft Revolving Fund comes from revenue generated by vessel registration fees, repayments of DBW loans provided to public and private harbors, and vessel fuel tax.

## PROJECT COMPLETION SUMMARY CONTINUED



City Funded Path of Travel Between Restroom and War Memorial



Association of Bay Area Governments (ABAG) Funded Kayak Assist